



SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent
Robert Porter, Chief Operations Officer
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

Tierra Linda /CLC/ Mariposa Campus Rebuild Project Two Week Look Ahead 10/9/2017 through 10/22/2017



Setting the Growth Point Modulares at CLC

Week of October 9th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at the new Learning Commons:
 - Perimeter fencing
 - Punch Lists
- Activities at TL Classrooms:
 - Perimeter fencing
 - Punch Lists
- Activities at the CLC Modular Classrooms:
 - Site work
 - Waterproof foundations
 - Weld modular connections
- Activities at new Mariposa Upper Play Area:
 - Install basketball backboards
 - Start new walk around parking lot to P buildings
 - Start new safety fence

Week of October 16th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at the new Learning Commons:
 - Punch Lists
- Activities at TL Classrooms:
 - Punch Lists
- CLC Modular Classrooms:
 - Continue assembly and finish of modular (Building A)
 - Waterproofing foundation stem walls
 - Site grading
- Activities at new Mariposa Upper Play Area:
 - Safety fence pedestrian bridge and installation of new gate to Wild Zone

If you have questions please contact the SCS D Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net